Deutsche WindGuard Wind Tunnel Services GmbH, Varel



accredited by the / akkreditiert durch die

Deutsche Akkreditierungsstelle GmbH

as calibration laboratory in the / als Kalibrierlaboratorium im

Deutschen Kalibrierdienst





Calibration mark Kalibrierzeichen

1614421 D-K-

15140-01-00

08/2016

Calibration certificate

Kalibrierschein

Object Cup Anemometer Gegenstand

Thies Clima Manufacturer

Hersteller D-37083 Göttingen

Type 4.3351.10.000

Serial number

08162992 Fabrikat/Serien-Nr.

KinTech Ingenieria S.L. Customer Auftraggeber ES 50004 Zaragoza

2016090194 Order No.

Auftragsnummer

VT160747 Project No.

Projektnummer

Number of pages

Anzahl der Seiten

Date of Calibration 24.08.2016

Datum der Kalibrierung

This calibration certificate documents the traceability to national standards, which realize the units of measurement according to the International System of Units (SI).

The DAkkS is signatory to the multilateral agreements of the European co-operation for Accreditation (EA) and of the International Laboratory Accreditation Cooperation (ILAC) for the mutual recognition of calibration certificates. The user is obliged to have the object recalibrated at appropriate intervals.

Dieser Kalibrierschein dokumentiert die Rückführung auf nationale Normale zur Darstellung der Einheiten in Übereinstimmung mit dem Internationalen Einheitensystem (SI).

Die DAkkS ist Unterzeichner der multilateralen Übereinkommen der European co-operation for Accreditation (EA) und der International Laboratory Accreditation Cooperation (ILAC) zur gegenseitigen Anerkennung der Kalibrierscheine. Für die Einhaltung einer angemessenen Frist zur Wiederholung der Kalibrierung ist der Benutzer

verantwortlich.

This calibration certificate may not be reproduced other than in full except with the permission of both the German Accreditation Body and the issuing laboratory. Calibration certificates without signature are not valid. This calibration certificate has been generated electronically.

Dieser Kalibrierschein darf nur vollständig und unverändert weiterverbreitet werden. Auszüge oder Änderungen bedürfen der Genehmigung sowohl der Deutschen Akkreditierungsstelle als auch des ausstellenden Kalibrierlaboratoriums. Kalibrierscheine ohne Unterschrift haben keine Gültigkeit. Dieser Kalibrierschein wurde elektronisch erzeugt.

Date

Head of the calibration laboratory

24.08.2016

Person in charge

Techniker Dirk Henninges

1614421 D-К-15140-01-00 08/2016

Calibration object *Kalibriergegenstand*

Cup Anemometer

Calibration procedure

Kalibrierverfahren

- Deutsche WindGuard Wind Tunnel Services: QM-KL-AK-VA Based on following standards:
- MEASNET: Anemometer calibration procedure
- IEC 61400-12-1: Power performance measurements of electricity producing wind turbines
- IEC 61400-12-2: Power performance of electricity producing wind turbines based on nacelle anemometry
- ISO 3966: Measurement of fluid in closed conduits
- ISO 16622: Meteorology Sonic anemometers/thermometers

Place of calibration Ort der Kalibrierung

Windtunnel of Deutsche WindGuard WindTunnel Services GmbH, Varel

Test conditions *Messbedingungen* wind tunnel area 10000 cm² anemometer frontal area 230 cm²

diameter of mounting pipe 34 mm

blockage ratio ¹⁾ 0.023 [-]

Ambient conditions

Umgebungsbedingungen

air temperature $26.1 \,^{\circ}\text{C} \pm 0.1 \,^{\circ}\text{C}$

air pressure 1021.2 hPa ± 0.3 hPa

relative air humidity 55.8 % ± 2.0 %

Measurement uncertainty

Messunsicherheit

The expanded uncertainty assigned to the measurement results is obtained by multiplying the standard uncertainty by the coverage factor k = 2. It has been determined in accordance with DAkkS-DKD-3. The value of the measurand lies within the assigned range of values with a probability of 95%.

The reference flow speed measurement is traceable to the German NMI (Physikalisch-Technische Bundesanstalt) standard for flow speed. It is realized by using a PTB owned and calibrated Laser Doppler Anemometer (Standard Uncertainty 0.2 %, k=2)

Additional remarks

Zusätzliche Anmerkungen

_



software version 7.64

¹⁾ Due to the special construction of the test section no blockage correction is necessary.

1614421 D-К-15140-01-00 08/2016

Calibration result *Kalibrierergebnis*

| Sensor out | Tunnel speed | Uncertainty (k=2) |
|------------|--------------|-------------------|
| Hz | m/s | m/s |
| 82.646 | 4.005 | 0.050 |
| 124.362 | 5.936 | 0.050 |
| 168.251 | 7.956 | 0.051 |
| 212.438 | 9.976 | 0.051 |
| 256.105 | 12.001 | 0.052 |
| 298.165 | 13.947 | 0.052 |
| 343.440 | 15.972 | 0.053 |
| 319.594 | 14.933 | 0.052 |
| 277.582 | 13.002 | 0.051 |
| 233.708 | 11.002 | 0.051 |
| 189.012 | 8.938 | 0.051 |
| 146.797 | 6.979 | 0.051 |
| 102.804 | 4.963 | 0.050 |

File: 1614421

| Statistical analysis | Slope | 0.04598 (m/s)/(Hz) ±0.00007 (m/s)/(Hz) |
|----------------------|-------|--|
|----------------------|-------|--|

Offset 0.2269 m/s ±0.016 m/s

Standard error (Y) 0.016 m/s
Correlation coefficient 0.999987

Remarks The calibrated sensor complies with the

demanded linearity of MEASNET



1614421 15140-01-00 08/2016

Graphical representation of the result *Grafische Darstellung des Ergebnisses*




Photo of the measurement setup Foto des Messaufbaus



Remark: The proportions of the set-up may not be true to scale due to imaging geometry.

